



PKG Contracting, Inc. Jobsite General Safety Inspection

Superintendent: _____

Jobsite: _____

Inspected By: _____

Date: _____

Site and General Liability	Yes	No	N/A
Traffic patterns in place and controlled			
Signs, flagmen and other controls used			
Barricades, fences and gates in place around site			
Barricades or fences well marked and lighted			
General area illumination			
Housekeeping and Miscellaneous	Yes	No	N/A
Material neatly piled			
Passageways and aisle kept clear			
Scrap well controlled, nails removed, wire disposed of properly			
Large amount of combustibles in or near building			
Site picked up and waste disposed of at regular intervals (OSHA 1926.25)			
Floors in good condition, oils and grease removed			
Adequate lighting indoors (hallways, exits, stairs, etc.)			
Sanitary facilities provided			
Drinking water provided			
Tools and Equipment	Yes	No	N/A
Lockout/Tagout being used			
Defective tools turned in and tagged as unsafe			
Power actuated tools used only by qualified operators			
Personal protective equipment used during tool use			
Ladders, Stairs and Walkways	Yes	No	N/A
Side rails extend 36" above landing or grab rails have been provided (OSHA 1926.450)			
Tops of ladders tied off to prevent displacement (OSHA 1926.500)			
All manufactured and extension ladders are equipped with ladder shoes and the ladder is on a substantial base (OSHA 1926.450)			
Ladders are inspected and properly maintained			
No metal ladders used around electrical exposures			
Ladders properly used with a 4:1 pitch			
All stairways equipped with handrails and guardrails			
All walkways over 6ft. in height provided with proper guard rails			
Steps and floorboards in good condition			
Steps clear of excess dirt, oil, ice, snow, mud, trash, etc.			
Floor, Wall and Roof Openings	Yes	No	N/A
All roof and floor openings are protected with effective covers or provided with standard railings and toeboards (OSHA 1926.500)			
All floor covers are properly marked (hole) and secured down (OSHA 1926.500)			
Guardrails on all open sided floors, floor holes, roofs, runways			

Electrical	Yes	No	N/A
Temporary lights are equipped with guards to prevent accidental contact with bulbs, not supported by current carrying cord (OSHA 1926.405)			
Construction areas are illuminated with a minimum 5 ft. candles (OSHA 1926.56)			
Ground fault (GFCI) receptacles at all temporary power locations (OSHA 1926.404)			
"Danger, High Voltage" signs are posted in electrical rooms and other locations where needed			
Cords are wiring regularly inspected for condition and wear			
Electrical power panels properly guarded			
Grounding of portable electrical generators over 5KW			
Chemical/Emergency Communication	Yes	No	N/A
MSDS's available and current			
Employees (and subcontractors) instructed in availability of MSDS			
Containers marked and labeled			
Warning signs posted where required			
Emergency Plan Posted			
Fall Protection - 1926.500	Yes	No	N/A
Fall protection provided for potential falls over 6ft. above the working surface			
For guard rail systems are top rails, midrails and toe boards installed			
Rails 42" high plus or minus 3", rails able to withstand 200lbs force in any direction			
Gates or offsets required at ladder ways			
If safety nets are used are they less than 30ft. below working surface			
Nets extend 8ft. to 13ft. depending upon work height			
Sufficient clearance below nets to avoid contact			
Debris removed from nets			
If personal fall arrest protection is worn - proper harnesses provided (no body belts)			
Locking snaps hooks used			
Personal fall protection anchor points and lines can withstand 5,000lbs per person			
Horizontal lifelines designed with 2:1 safety factor			
Maximum free fall distance of 6' with max deceleration distance of 3.5ft.			
Maximum arresting force of 1,800lbs with a harness			
PFAS inspected before each use			
Positioning devices have free fall of 2ft. or less			
If warning line system is used, it is no less than 6ft. from the edge and flagged every 6ft.			
Controlled access zones not less than 10' from edge fro brick laying, 6" for unprotected leading edges, 6ft. for erecting precast			
Safety monitoring system has designated competent monitor with no other duties and used on roofs less than 50ft.			
Comments			